



Prince George's County
 Department of Permitting, Inspections
 and Enforcement
SITE/ROAD PLAN REVIEW DIVISION
 9400 Peppercorn Place
 Largo, Maryland 20774
 301.636.2060 ♦ FAX: 301.925.8510



**RAINWATER HARVESTING CONSTRUCTION
 INSPECTION CHECKLIST**

This checklist serves as a guide for permittee and DPIE Site/Road Inspector to review construction progress verify acceptance before acceptance of device.

Site/Project Name: _____ Date: _____

Field Engineer: _____ Permittee: _____

Permit No: _____ Structure Number: _____

DESCRIPTION OF STAGE	DPIE	PERMITTEE
Preconstruction Meeting: Inspection and approval of each practice is required at these points prior to proceeding with the next step of construction. Contact the DPIE Site/Road Inspector with twenty-four (24) hours' notice (DPIE telephone: 301-883-3820 or the interactive voice response system [IVR] at 301-755-9000). The DPIE Site/Road Inspector may waive an inspection and allow the permittee per a prior written scheduled arrangement. Work completed without DPIE approval may result in the permittee having to remove and reconstruct the unapproved work. Each of the steps listed below must be verified by either the DPIE Site/Road Inspector and/or the Permittee.		
1. Excavation conforms to plan, if applicable.		
2. Placement of support base per plan.		
3. Distribution system installed per plan.		
4. All pipes from roof are directed to device		
5. Mosquito screens and overflow device installed.		
6. Test of distribution system per specifications and code requirements.		

Total number of Cistern(s) installed for this inspection: _____

❖ Required inspection by DPIE Site/Road Inspector.