




Prince George's County
 Department of Permitting, Inspections
 and Enforcement
SITE/ROAD PLAN REVIEW DIVISION
 9400 Peppercorn Place
 Largo, Maryland 20774
 301.636.2060 ♦ FAX: 301.925.8510



**REINFORCED TURF CONSTRUCTION
 INSPECTION CHECKLIST**

This checklist serves as a guide for permittee and DPIE Site/Road Inspector to review construction progress verify acceptance before acceptance of device.

Site/Project Name: _____ Date: _____

Field Engineer: _____ Permittee: _____

Permit No: _____ Structure Number: _____

DESCRIPTION OF STAGE	DPIE	PERMITTEE
Mandatory Notification: Inspection and approval of each practice is required at these points prior to proceeding with the next step of construction. Contact the DPIE Site/Road Inspector with twenty-four (24) hours 'notice (DPIE telephone: 301-883-3820 or the automated inspection request system at 301-883-5390). The DPIE Site/Road Inspector may waive an inspection and allow the permittee per a prior written scheduled arrangement. Work completed without DPIE approval may result in the permittee having to remove and reconstruct the unapproved work. Each of the steps listed below must be verified by either the DPIE Site/Road Inspector and/or the Permittee.		
1. Contributing drainage area is stabilized.		
2. Excavation to subgrade of permeable pavement site disturbance and subgrade soil compaction conforms to approved plans.		
3. Scarify or till the bottom to a depth of 3-4"		
4. Install geo-textile fabric, if required by plan		
5. Placement of any drainage or distribution systems and observation well conforms to approved plans.		
6. Placement of backfilling stone sub base, sand, and gravel conforms to approved plans.		
7. Placement of surface material conforms to approved plans.		
8. Final inspection of grading and permanent stabilizations conforms to approved plans.		

Total area of Reinforced Turf installed for this inspection: _____sf

❖ Required inspection by DPIE Site/Road Inspector.