AMERICAN PROPERTY CONSULTANTS, INC.

A Full Service Inspection & Energy Rating Company



© APC 1/2017

5901 Hillside Road/P.O. Box 98 Saint Leonard, Maryland 20685-0098 Web Page : www.hudpass.com



PATHWAY TO PURCHASE PROGRAM First Time Home Buyers Assistance

PRINCE GEORGE'S COUNTY GOVERNMENT REDEVELOPMENT AUTHORITY 9200 Basil Court, Suite 504 Largo, MD 20774

Housing Quality Standard (HQS) Inspection Request

ALL UTILITIES MUST BE TURNED ON FOR THE INSPECTION

If during the inspection it is found that a utility is NOT operable and the inspection CAN NOT be completed the full inspection fee will be charged and must be paid again before rescheduling will occur.

By submitting this form and payment, we are requesting a HQS Inspection for the subject property below. We understand that this request does not constitute an application for the **PATHWAY TO PURCHASE PROGRAM** funds nor guarantee that the borrower is approved for funds.

We also understand that no funds will be reserved for this borrower or the address as a result of this request. We understand the borrower must also obtain a home inspection.

| Property Address to Be Inspected | | | | |
|--|--|---|---------------------------------|--|
| First Available Date | Month : | Date : | Year : | |
| Contact Person For Scheduling | Name : Téléphone # : | | | |
| | Email : | | | |
| Buyer / Applicant | Name : Téléphone # : | | | |
| 2) Verified Move- | fully filled out, incl n Inspection Check | <u>gmail.com</u> or via fax at (uding date unit available & clist reviewed and signed ir website : <u>www.hudpass</u> . | & correct contact person. | |
| Once the inspection is sch | eduled under no cir | cumstances will refunds b | e issued. | |
| By checking this box, I sta understand the terms of the | | | is accurate and I have read and | |
| Buyer/Applicant Signature: | | | Date: | |

HQS Move-in Inspection Checklist



Buyer/Applicant Name: _____



Property Address:

As part of the application process for the **PATHWAY TO PURCHASE PROGRAM** you must verify that the unit you are requesting an inspection on meets the criteria below. This checklist serves as a tool for owners/sellers to prepare their unit for an HQS inspection. This checklist highlights some of the COMMON violations found during unit inspections.

ALL UTILITIES MUST BE TURNED ON FOR THE INSPECTION.

If during the inspection it is found that a utility is NOT operable the inspection CAN NOT be completed and the full inspection fee must be paid before rescheduling will occur.

The items on this checklist must be working or completed prior to the HQS inspection. Please check off that each item is in operable/working condition and return this form with the application.

- The unit must be empty/vacant from previous tenant.
- ALL Utilities (water, gas, electric) must be turned on for the completion of the inspection.
- □ No chipping or peeling paint inside or outside the unit.
- Stove must be clean, in working order and secured.
- Refrigerator must be clean and be in working order with a good door seal.
- □ There must be a permanently installed working heating system.
- Hot and cold running water in the kitchen and bathroom(s).
- □ There must be a shower or bathtub that works.
- □ There must be a flush toilet that works, is securely mounted and does not leak.
- The bathroom must have either an outside window or an exhaust fan vented to the outside.
- □ There must not be any plumbing leaks.
- □ There must not be any plugged drains (check for slow drains).
- □ All plumbing fixtures must have P-traps to prevent sewer gas from leaking into the unit.
- All windows and doors shall open and close as designed and must have working locks (if applicable).
- Doubled keyed dead bolts are not permitted on any doors.
- □ Each living space must have two means of fire egress (i.e. door & window)
- □ All electrical outlets/switches must have cover plates and be in good working condition.
- All ground fault circuit interrupters (GFCIs) must work properly.
- There must not be any missing, broken, or cracked windows.
- □ The roof must not leak. Indications of a leak are discolorations or stains on the ceiling.
- The hot water heater tank must have a temperature pressure relief valve with downward discharge pipe made of galvanized steel or copper tubing that is between six inches to eight inches from the floor or directed outside the unit (no PVC). CPVC is acceptable.
- □ The floor covering cannot be torn or have holes that can cause someone to trip.
- □ If there are stairs and railings, they must be secure.
- □ Four or more exterior stairs must have handrails 34 inches to 38 inches from the ground.
- U Walk offs or porches 30 inches above grade must have guard rails 36 inches from the ground.
- □ There must be working smoke detectors properly mounted on each level of the unit including the basement and walk up attics.
- □ All security bars and windows must have a quick release mechanism.
- □ All sliding glass doors must have a lock or security bar on the door that works.
- All construction/rehabilitation (painting, carpet replacement, etc.) must be completed.
- □ The unit must be free from roaches or rodents.
- There must be stepping stones or walkway to the unit

Buyer/Applicant Signature:

Date:

**This brief listing is for the purposes of information only is not intended as a completed listing. Check HUD and local codes for other requirements.

© APC 1/2017